

PS-41 Concrete Delivery, Cure, and Lift Windows

Brookside Road pump-station excavation - source record 006

1. Material Delivery Register

Concrete, wet-well, grout, backfill, and surface materials are listed below for staging review. The dates are source records, not approvals.

Record ID	Stage	Material or item	Supplied delivery / availability	Quantity	Required input	Planning note
MD-001	STG-4	Base slab concrete C40/50	Confirmed delivery 2026-10-11 08:00	38.4 m3	Concrete ticket and certificate ID	Later than BR-005 target placement 2026-10-09 10:00 and falls on Sunday.
MD-002	STG-4	Wet-well precast sections	Confirmed delivery 2026-10-12 07:30	5 sections	Offload duration and crane slot	Delivery precedes 72 h base slab cure release if slab is placed 2026-10-11.
MD-003	STG-4	Non-shrink annulus grout	Available 2026-10-14 15:00	12.5 m3	Batch ticket	Backfill release depends on 48 h grout cure.
MD-004	STG-5	Granular base	Available 2026-10-14 07:00	64 m3	Moisture condition record	Rate for granular base is not supplied in File 009.
MD-005	STG-5	Asphalt surface course	Delivery date blank	135 m2 equivalent	Weather and delivery date	Cannot schedule permanent surface from current source data.

2. Concrete Lift and Discharge Windows

Record ID	Item	Project-specific requirement	Supplied value	Constructability implication
LW-001	Base slab placement method	Continuous pour with no unplanned cold joint	Two delivery batches listed: first discharge 2026-10-11 09:00, second discharge 2026-10-11 16:30	7.5 h gap conflicts with continuous-pour planning unless a corrected pour sequence is supplied.
LW-002	Maximum delivery-to-discharge time	90 minutes from batch time to discharge completion	Batch time for second truck blank	Cannot verify second delivery compliance.
LW-003	Base slab pre-pour inspection	Pre-pour inspection must be complete before first discharge	HP-006 referenced; inspection time not supplied	Pre-pour timing remains open.
LW-004	Concrete certificate ID	Certificate required before placement	MG-001 certificate_id blank	Open documentation constraint.

3. Cure and Release Windows

Cure ID	Stage	Cure requirement	Assumed placement time in source	Earliest release in source	Planning implication
CU-001 / CT-001	STG-4	72 h base slab cure before wet-well setting	Base slab placed 2026-10-11 10:00	2026-10-14 10:00	Wet-well setting before 2026-10-14 10:00 conflicts with the cure requirement.
CU-002 / CT-002	STG-5	48 h annulus grout cure before backfill	Grout placed 2026-10-14 15:00	2026-10-16 15:00	Backfill before 2026-10-16 15:00 conflicts with the grout cure requirement.
CU-003 / CT-003	STG-5	Asphalt only on dry surface and air temperature at least 7 deg C	Weather reading blank	Not released	Paving weather remains an open constraint.
CU-004 / CT-004	STG-4	Wet-well lift acceptance before annulus grout	Inspector role supplied in File 008	Not timed	Sequence depends on wet-well set and inspection.
CU-005 / CT-005	STG-5	Cold patch is not accepted as final surface	Temporary patch listed as contingency only	Not a final release	Final reopening must rely on permanent asphalt.

4. Material Gaps and Record Completeness

Gap ID	Record	Missing or conflicting input	Affected activity	Project-engineer action
MG-001	MD-001	Concrete certificate ID blank	Base slab placement	Obtain certificate before pour planning is treated as complete.
MG-002	CT-003	Paving weather reading blank	Permanent asphalt	Obtain dry-surface and air-temperature record.
MG-003	MD-002	Wet-well delivery offload duration blank	Crane and lane closure fit	Obtain offload duration.
MG-004	LW-002	Second truck batch time blank	Continuous-pour verification	Provide batch time and discharge log.
MG-005	MD-005	Asphalt delivery date blank	Reinstatement schedule	Confirm asphalt delivery date.